Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120004-4

CONSTRUCTION	PROGRESS	REPORT	FOR
MONTH OF	May	195	4

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC	Project Title:		Location:		STATII	NTI
STATINTL	Contractor:	- 3	Allotment No.: 442	40-001		
	Date of Commencement: 15 June 19	53	Scheduled Completion I		ic. 1953	
	Authority for construction (ident FRC action DD/I - 195-53, D		ion of instrument author			
	Brief description of work involve Auxiliary Building, Fences,		nstruction of New Opera	tions Buil	ding,	
	Percent completed in various bran	ches c	of work:			
	Excavation, grading & paving	100%	Flooring		100%	
	Concrete, cement work	100%	Hardware		100%	
	Structural steel & misc.iron	100%	Painting, glazi	.ng	96 %	
	Masonry	100%	Plumbing		100%	
	Carpentry, millwork Toil.par	100%	Heating, ventil	ating	91%	
	Roofing, waterproofing	100%	Electrical		99 %	
	Sheet metal	100%	Electric fixtu		100%	
	Lath, plaster, acoustic	100%	Approach work C	hange #1	99 %	
	Insulation	100%	Other		70	
	Aluminum & steel windows Ceramic Tile	100%	Frelim., fence, Aluminum entra		85% 100 %	
,	Totals:					
	Amount of contract, including	ng addi	itions and deductions	\$ 384,	848.77	, 15 × 17
	Value of work completed to d	late	,	381,	748.35	* #
	Value of materials on site					
	Value of materials in storag	ze				
	Total value of completed wor	_	materials	381,	748.35	
	Total of partial payments to				,573.51 SE	Albel .
			Status .			
			BY		AND ALTONOMIC AND ADDRESS OF THE PROPERTY OF T	
			(S:	i <i>g</i> nature)		

See opposite side for instructions.

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120004-4

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
 - 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120004-4

ontract	Change	No.	1	See "Approach work" above	
#	Ħ	#		Conduit for Telephone	100%
#1	#	18	3	Trench CoversCode Room #3	100%
Ħ	14	11	-	Elec. Panels M & R	100%
a	Ħ	el	5	Credit on Acous. Tile	100%
	н	#	-	Additional Fencing	85%
	11	12	7	The Primarie Road	100%
**				Connect Battery Charger & Heater	100%
##	4	#	8		100%
Ħ	#	Ħ	9	Bulletin Boards	100%
Ħ	tt	Ħ	10	Trench Covers, Main Radio Room	
rt.	Ħ	Ħ	11	Erecting 5 Property Signs	100%
Ħ	ŧŧ	Ħ	12	Elect. Work & P.H. Thresholds	100%
19	11	17	13	Elect. WorkReloc. of Compressor	100%
Ħ	**	11	1/	. Cement Base Masonry Paint	90%
	11		15		75%
				Relocation of Transfer Switch	1009
Ħ	**	Ħ	16		100
Ħ	#	#	1	Frosion Control	